

**Whole– House Cleaning System Estimate Worksheet**

Date: \_\_\_\_\_

Customer/Builder/Job Site: \_\_\_\_\_

Address: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Phone: ( \_\_\_\_\_ )  OFFICE  HOME Cell Phone: ( \_\_\_\_\_ )

FAX: ( \_\_\_\_\_ ) email: \_\_\_\_\_

Other: ( \_\_\_\_\_ ) Install Date: \_\_\_\_\_

**DETERMINING POWER UNIT, NUMBER OF INLET VALVES REQUIRED AND LONGEST TUBE RUN**

| Home Size Sq. Ft. | Suggested # of Inlets | Model CV1800 | Model CV2200 | Model CV2600 | Model CV3200 |
|-------------------|-----------------------|--------------|--------------|--------------|--------------|
| 1500              | 3                     | X            | X            | X            | X            |
| 2000              | 4                     | X            | X            | X            | X            |
| 2500              | 5                     | X            | X            | X            | X            |
| 3000              | 5                     |              | X            | X            | X            |
| 3500              | 6                     |              | X            | X            | X            |
| 4000              | 7                     |              | X            | X            | X            |
| 4500              | 8                     |              | X            | X            | X            |
| 5000              | 9                     |              | X            | X            | X            |
| 6000              | 10                    |              |              | X            | X            |
| 7000              | 12                    |              |              | X            | X            |
| 8000              | 14                    |              |              | X            | X            |
| up to 12000       | up to 20              |              |              |              | X            |
| Longest Tube Run  |                       | 125 ft       | 150 ft       | 175 ft       | 225 ft       |

**INLET VALVE & TUBING FORMULAS****① Recommended # of Inlet Valves**

\_\_\_\_\_ Total Home Size in Sq. Ft.  
 ÷ 600 Sq. Ft. =

\_\_\_\_\_ Inlet Valves Recommended  
 (VacPans are in addition to total no. of inlet valves above)

**② Tubing Required Per Inlet Valve**

\_\_\_\_\_ Total Valves (include VacPans)  
 x 25 Feet =

\_\_\_\_\_ Feet of Tubing\*

\* Use Central Vac Thin Wall Tubing Only

**CENTRAL VACUUM SYSTEM COMPONENTS****SUGG. RETAIL EA.****QTY.****TOTAL****POWER UNITS**

|  |          |  |  |
|--|----------|--|--|
| <b>Model CV1800</b> for Homes up to 2,500 sq. ft.                              | \$375.00 |  |  |
| <b>Model CV2200</b> for Homes up to 5,000 sq. ft. (with canister inlet valve)  | \$469.00 |  |  |
| <b>Model CV2600</b> for Homes up to 8,000 sq. ft. (with canister inlet valve)  | \$575.00 |  |  |
| <b>Model CV3200</b> for Homes up to 12,000 sq. ft. (with canister inlet valve) | \$899.00 |  |  |

**CLEANING KITS & ACCESSORIES**

|  |          |  |  |
|--|----------|--|--|
| TurboTeam Deluxe Cleaning Kit                    | \$315.00 |  |  |
| CleanTeam Deluxe with Hose Sock                  | \$390.00 |  |  |
| Electroglide Power Team Kit with Cord Management | \$475.00 |  |  |
| Prestige Electric Kit                            | \$599.00 |  |  |
| Deluxe Bare Floor Care Kit with Hose             | \$225.00 |  |  |
| Complete Care Kit with Hose                      | \$132.00 |  |  |
| Garage & Car Care Kit                            | \$83.00  |  |  |
| ZipBroom Quick Clean-Up Kit                      | \$82.00  |  |  |
| TurboCat Turbine Powerhead                       | \$115.00 |  |  |
| RugRat Handheld Turbine Powerhead                | \$54.00  |  |  |
| Hose Sock  | \$32.00  |  |  |

**TOTAL RETAIL PRICE OF SYSTEM COMPONENTS****\$**

**Inlet valve installation retail price (labor & materials) can be calculated in one of two ways:**

**A** Calculate the combined installation labor and material price per type of inlet valve and type of installation (new or existing home). Then multiply that amount by the total number of inlet valves required. The table below reflects the national average retail price per inlet valve installation (including labor and materials) – individual dealer pricing may vary.

| INLET VALVE INSTALLATION PRICING – Including Labor and Materials                          |                         |          |       |
|---|-------------------------|----------|-------|
| TYPE OF INLET VALVE & TYPE OF INSTALLATION  | NATL. AVG. RETAIL PRICE | QUANTITY | TOTAL |
| Universal Inlet / Super Valve Installation, <i>New Construction</i> , labor & materials   | \$95.00                 |          |       |
| Universal Inlet / Super Valve Installation, <i>Existing Structure</i> , labor & materials | \$135.00                |          |       |
| Electravalve Installation, <i>New Construction</i> , labor & materials                    | \$115.00                |          |       |
| Electravalve Installation, <i>Existing Structure</i> , labor & materials                  | \$155.00                |          |       |
| VacPan Automatic Dust Pan Installation, labor & materials                                 | \$150.00                |          |       |
| <b>TOTAL INSTALLATION PRICE (LABOR &amp; MATERIALS) OF INLET VALVES</b>                   |                         |          | \$    |

OR **B** Calculate installation labor rate and material price separately as shown below.

| LABOR RATE CALCULATION FOR CENTRAL VAC INSTALLATIONS  |    |
|---|----|
| <b>1</b> ROUGH _____ Inlets X .75 = _____ Man Hours X \$ _____ Rate / Hour =  |    |
| <b>2</b> FINISH _____ Inlets X .75 = _____ Man Hours X \$ _____ Rate / Hour =<br>(Example: 10 Inlets X .75 = 7.5 Man Hours X \$50 Rate/Hour = \$375.00) |    |
| <b>3</b> TOTAL LABOR RATE <b>1</b> + <b>2</b> = <b>3</b>  | \$ |

| PRICING FOR OTHER INSTALLATION COMPONENTS                  |                        |              |                  |          |       |
|--|------------------------|--------------|------------------|----------|-------|
| INLET VALVES & KITS  | PART # (Specify color) |              | SUGG. RETAIL EA. | QUANTITY | TOTAL |
| Universal 1-Valve Kit                                      | 5591W                  |              | \$32.51          |          |       |
| Universal 3-Valve Kit                                      | 5593W                  |              | \$78.00          |          |       |
| Universal 5-Valve Kit                                      | 7998W                  |              | \$115.00         |          |       |
| Electravalve 1-Valve Kit                                   | 5591-EV                |              | \$50.00          |          |       |
| Electravalve 3-Valve Kit                                   | 5593-EV                |              | \$129.00         |          |       |
| Electravalve 5-Valve Kit                                   | 7998-EV                |              | \$208.00         |          |       |
| VacPan – No Kit (A,W,BK)                                   | 7710                   |              | \$37.00          |          |       |
| VacPan Installation Kit (1 per VacPan)                     | 7994                   |              | \$7.51           |          |       |
| Super Valve, Full Door, No Kit                             | 2050                   |              | \$22.49          |          |       |
| 2" Tubing and Additional Fittings                          | PART #                 | PER 5 VALVES | SUGG. RETAIL EA. | QUANTITY | TOTAL |
| 2" PVC Tubing (est. 25' per inlet)                         | 6928W                  | 125'         | \$.72            |          |       |
| 45 Elbow   | 5517W                  | 6            | \$.80            |          |       |
| 45 Street Elbow  | 5518W                  | 3            | \$.80            |          |       |
| 45 Y   | 5525W                  | As needed    | \$1.49           |          |       |
| 90 Long Elbow  | 5510W                  | 6            | \$1.02           |          |       |
| 90 TY  | 5501W                  | 2            | \$1.29           |          |       |
| 90 Street Elbow  | 5511W                  | 3            | \$1.02           |          |       |
| Stop Coupling  | 5529W                  | 6            | \$.35            |          |       |
| Quick Clips (500pc/ctn)                                    | 5544W                  | 6            | \$.30            |          |       |
| Tubing Support Strap                                       | 5545W                  | 6            | \$.38            |          |       |
| Valve Stem Extension                                       | 5541W                  | 2            | \$.89            |          |       |
| Spigot Adapter   | 5527W                  | 6            | \$.37            |          |       |
| <b>TOTAL RETAIL PRICE OF OTHER INSTALLATION COMPONENTS</b> |                        |              |                  |          | \$    |